

Report Information

Award TypeAward NumberGrantNT10BIX5570070

Prime DUNS Calendar Yr/Qtr Final Report

147368641 2011 / 3 No

Award Recipient Information

Recipient DUNS Number147368641Recipient Account Number03Recipient Congressional
District03Parent DUNS Number073130932Recipient Type2F.VWRecipient Legal NameMASSACHUSETTS
TECHNOLOGY PARKRecipient DBA NameMASSACHUSETTS
TECHNOLOGY
COLLABORATIVE

Recipient Address 175 NORTH DRRecipient Address 2WESTBOROUGHRecipient CityWESTBOROUGHRecipient StateMARecipient ZIP Code + 4015813335Recipient CountryUSA

Project / Award Information

Funding Agency Code	1335
Awarding Agency Code	1330
Program Source (TAS) Code	13-0554

Sub Account Number for Program Source	
CFDA Number	11.557
Amount of Award	45445444.00
Award Date	06/28/2010
Award Description	MBI's MassBroadband 123 project builds an open access high speed fiber optic internet infrastructure serving 123 western and north central Massachusetts communities connecting local businesses to new customers, students to learning opportunities, and first responders to vital information. This network provides the essential foundation for economic growth and stability to this distressed region.

Total Number of Sub Awards less 0 than \$25,000/award

Total Amount Sub Awards less than 0.00 \$25,000/award

> Total Number of Sub Awards to 0 Individuals

Total Amount of Sub Awards to 0.00 Individuals

Total Number of Payments to 138 Vendors less than \$25,000/award

Total Amount of Payments to 511665.88 Vendors less than \$25,000/award



ward Type	Award Number	Prime DUNS	Calendar	Yr/Qtr Final Re	port
rant	NT10BIX5570070	147368641	2011/3	No	-
oject Infor	mation				
Proje	ect Name or Project/ Program Title	Massachusetts Broadband	123	Activity Codes	(NAICS or NTEE-NPC) (up to 10
Quarter	ly Activities/ Project	The Q3, 2011 Activities we 1. Executed contract with Design Builder for complete final design and construction the MassBroadband 123 network 2. Completed execution of required Memorandums of Understanding for pole data collection with municipal pole owners 3. Executed pole attachment agreements with Templeto Light & Water and Chester Electric; actively negotiatin pole attachment agreement towns of Fitchburg, Lunent and Granby. 4. Continued field data collection, received data for over 21,000 poles during th quarter, out of a total of over 33,500 poles for the project thus far; 88% of poles in th network footprint have beed delivered 5. Continued submitting applications for over 14,000 poles and 14 miles of cond Project totals now exceed 20,600 poles and 24 miles conduit 6. Continued make ready reconciliation with Verizon, Western Massachusetts Electric Company and Nati Grid. Received Verizon cose estimates for 8,200 poles a electric company make read costs for 4,200 poles 7. Received first pole licent from Verizon for 54 poles, Western Massachusetts Electric Company for 19 pole and National Grid for 115 p 8. Prepared filings for environmental permits, Massachusetts Department	e on of a a ble ent n g ts in berg, r ne er t e n d 0 uit. of onal st ind idy ses bles, poles		Activity Code 1 237130 Activity Code 2 Activity Code 4 Activity Code 5 Activity Code 7 Activity Code 8 Activity Code 9 Activity Code 10



ward	Inforn Type	Award Number	Drimo DI ING	Calendar Yr/Qtr	Final Report
Grant	Type				•
anı		NT10BIX5570070	147368641	2011/3	No
			Transportation permits, an	d	
			submitted first applications		
			railroad crossings		
			9. Completed license form		
			negotiation with owners of		
			interconnection facilities 10. Completed site visits a	and	
			surveys of 390 community		
			anchor institution sites and		
			points of interconnection, a	and	
			conducted outreach calls t		
			community representatives		
			11. Completed fiber desig diagrams for 5 of 7 project		
			phases		
			12. Placed initial set of ord	ers	
			for fiber optic cable for 2.3		
			million feet		
			13. Executed four (4) Lette Intent with Service Provide		
			for providing services on the		
			MassBroadband 123 netw		
		Project Status	Less than 50% completed		
Tot	tal Fed	leral Amount ARRA	5233827.62		
I	Funds	Received/ Invoiced			
		Number of Jobs	26.56		
De	scripti	on of Jobs Created	The Total Number of Jobs		
			Created or Retained includ	les	
			the following positions: 1.The Massachusetts		
			Broadband Institute under	the	
			Massachusetts Technolog		
			Collaborative jobs counted	are	
			comprised of various		
			administrative and program		
			positions. They are: Direct Deputy Director, Program	01,	
			Director, Outreach Manage	er,	
			Procurement Leads, Exec		
			Assistant, Geographic		
			Information Systems Analy	/sts,	
			Geographic Information	and	
			Systems Manager, Interns Federal Compliance Mana		
			2.The Massachusetts	9011	
			Technology Collaborative		
			Vendor Jobs Created or		
			Retained for Professional	idina	
			Services Consultants prov Programmatic and Auditing		
			services to the Massachus		
			Broadband Institute.		
			Broadband Institute. 3.This grant does not have	e Sub	





Report Inform	nation	
Award Type	Award Number	Prime DUNS Calendar Yr/Qtr Final Report
Grant	NT10BIX5570070	147368641 2011 / 3 No
		coordination, and effectiveness. Additionally, the MassBroadband 123 network will dramatically change the economic development dynamic by bringing fiber within 3 miles of 99% of area businesses and directly connecting all the community colleges and most workforce development agencies. The project will bring broadband access to 11 NTIA defined economically distressed areas, and 69 communities designated by the state as Economic Target Areas, and will connect to 128 public housing sites to provide vulnerable residents with an important tool to find and compete for jobs. The MassBroadband 123 network primarily contributes to the following ARRA purposes: 1. To preserve and create jobs and promote economic recovery. 2. To assist those most impacted by the recession. 3. To invest in transportation, environmental protection, and other infrastructure that will provide long-term economic benefits.



ard Type	nation Award Numbe	r	Primo DUNS	Calondar	Yr/Qtr Final Report	
rant	NT10BIX55700				•	
nan	NT TUBIX55700	570	147368641	2011/3	No	
nfrastructur	e Contact					
	Name	Judy Dumont			Street Address 1	75 North Drive
	Email	dumont@masste	ch.org		Street Address 2	
	Phone	(508) 870-0312			Street Address 3	
	Ext	220			City	Westborough
					State	MA
					ZIP Code + 4	01581 - 3340
Primary Plac	e of Performan	C9				
Timary Flac						
	Address 1	75 North Drive				
	Address 2					
	-	Westborough				
	Country Code					
	State					
	ZIP Code + 4					
Congres	ssional District	03				
Recipient Hig	ghly Compensa	ted Officers				
Prime Reci	pient Indicatior	No			Officer 3 Nan	ne
of Reporti	ng Applicability	1		Of	ficer 3 Compensatio	on
	Officer 1 Name)			Officer 4 Nan	
Officer 1	Compensation	1		Ot	ficer 4 Compensatio	on
	Officer 2 Name	•			Officer 5 Nan	ne
	Compensatior			•	ficer 5 Compensatio	

Report Audit Trail



Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number **Vendor DUNS Number** Vendor Name BeMor, LLC Vendor HQ ZIP Code + 4 04101 - 3453 Payment Amount 221661.60

Product and Service Vendor provided services Description related to assisting the MBI with planning, procurements, and management of the MassBroadband 123 Project.

Report Audit Trail

Vendor **Cambridge Strategic Management Group**



Report Inform	nation		
Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name Cambridge Strategic Management Group

Vendor HQ ZIP Code + 4 02108 - 4407

Payment Amount 147292.89

Product and Service Vendor provided financial Description analysis and strategic management services related to the application and due diligence phases of the MassBroadband 123 BTOP project including the development of the sustainability model and network operator procurement.

Report Audit Trail

Vendor **Communications Media Advisors, LLC**



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name Communications Media Advisors, LLC Vendor HQ ZIP Code + 4 02108 - 4706

Payment Amount 231553.68 Product and Service Vendor provided strategic

Description management services for the application and due diligence phases of the project including network design, financial modeling, and other management, procurement, and administrative services for the application and project

Report Audit Trail

Vendor **DLA Piper US, LLP**



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name DLA Piper US, LLP Vendor HQ ZIP Code + 4 21264 - 4029

Payment Amount 89232.21

Product and Service Vendor assisted MTC with the **Description** development of the terms, conditions, and business terms for the agreement for a ?Runthe-Network-Operator for the MassBroadband 123 project and assistance with the vendor

selection process.

Report Audit Trail

Vendor G4S Technology, LLC



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name G4S Technology, LLC Vendor HQ ZIP Code + 4 68102 - 0000

Payment Amount 816240.00 Product and Service Designs, constructs, and

Description provides material, tools, and labor necessary to complete the MassBroadband 123 fiber optic network.

Report Audit Trail

Vendor Galaxy Internet Services Inc.



R	eport	Information	
~	cport	mormation	

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Galaxy Internet Services Inc. Vendor HQ ZIP Code + 4 02458 - 1637

Payment Amount 46576.70 Product and Service Vendor provided project

Description management services for the due diligence process and post award planning for MassBroadband 123 application for funding to the Nat'l Telecommunications Infrastructure Agency?s Broadband Tech Opportunity Program

Report Audit Trail

Vendor Holland & Knight LLP



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Holland & Knight LLP Vendor HQ ZIP Code + 4 02116 - 3813

Payment Amount 291175.85

Product and Service Vendor provided legal advice **Description** and counsel to complete certain tasks related to the procurement of and contracting with an Environmental Assessment firm, Owners' Project Manag ement firm and Design Build firm for MassBroadband 123 project.

Report Audit Trail

Vendor Jacobs Engineering Group, Inc



Report Information	eport li	nformation	
--------------------	----------	------------	--

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name Jacobs Engineering Group, Inc Vendor HQ ZIP Code + 4 02110 - 1213

Payment Amount 138114.82

Product and Service Assisted with Environmental **Description** Questionnaire, construction timeline, network design and the due diligence phase, environmental permitting activities and duties required for Environmental Assessment, a Special Award Condition for BTOP Infrastructure award.

Report Audit Trail

Vendor **McCarter and English**



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name McCarter and English Vendor HQ ZIP Code + 4 02110 - 0000

Payment Amount 66357.34 Product and Service Provided legal services in

Description support of the MassBroadband

123 Fiber Optic Network Project Design-Build Procurement, bid challenge and railroad agreements.

Report Audit Trail

Vendor Mintz, Levin, Cohn, Ferris, Glovsky & Popeo



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Mintz, Levin, Cohn, Ferris, Glovsky & Popeo Vendor HQ ZIP Code + 4 02111 - 2111

Payment Amount 34493.28

Product and Service Vendor provided legal advice **Description** and counsel related to the development of the MassBroadband 123 porject.

Report Audit Trail



Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name MTTR Consulting Vendor HQ ZIP Code + 4 02880 - 0000

Payment Amount 41272.84

Product and Service Identify critical process to be put **Description** in place prior to design builder coming on; identified software and other tools to be used in program to manage project data; and supported the design build procurement process as member of selection committee

Report Audit Trail



Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr

147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name National Grid Vendor HQ ZIP Code + 4 01581 - 0000

Report Audit Trail

Created By Jonnielynn Aldro Date Created 10/03/2011 11:01 AM Last Updated By Jonnielynn Aldro Last Updated On 10/27/2011 04:26 PM Payment Amount 217134.51

Product and Service Provides the project area with **Description** joint pole licenses to place MBI cable on their utility poles.

Vendor **Osmose Utility Services**



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name Osmose Utility Services

Vendor HQ ZIP Code + 4 14267 - 0000

Payment Amount 416022.05

Product and Service Engineering svcs in collecting Description data about utility poles along the proposed network route; data collected is used as part of Make-Ready applications submitted to utility and telco pole owners to accelerate Make-Ready process

Report Audit Trail

Vendor **Tilson Fiber Technology**



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Tilson Fiber Technology Vendor HQ ZIP Code + 4 04101 - 4606

Payment Amount 655950.29

Product and Service Vendor provided services as the Description Owner's Project Manager (OPM) to the MassBroadband 123 project.

Report Audit Trail



Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr

147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name UC Synergetic Vendor HQ ZIP Code + 4 29708 - 9708

Payment Amount 101859.95 Product and Service Provided services to perform

Description surveys of route, including research on viability of underground route segments, and Community Anchor Institution (CAI) to be used in connection with development, procurement and construction of the MassBroadband 123 network.

Report Audit Trail



Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number Vendor Name URS Corporation Vendor HQ ZIP Code + 4 30281 - 0000

Payment Amount 140468.07

Product and Service Preliminary engineering design **Description** firm required by Massachusetts General Laws Chapter 149A statue for design build procurements; Provided assistance with development of Design Build Request for Proposals. Supported procurement through its completion

Report Audit Trail

Vendor Verizon New England



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Verizon New England Vendor HQ ZIP Code + 4 02110 - 0000

Payment Amount 572580.57

Product and Service primary telecommunication utility **Description** in project area with 2-way/3-way pole attachment agreements between Verizon, Western Mass Electric Co. and National Grid to facilitate Make-Ready work needed on utility poles and conduits

Report Audit Trail

Vendor Western Mass Electric



Report Information

Award Type Award Number Grant NT10BIX5570070 Prime DUNS Calendar Yr/Qtr 147368641 2011/3

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Western Mass Electric Vendor HQ ZIP Code + 4 02110 - 0000

Payment Amount 358715.53 Product and Service Telecom utility in Mass

Description Broadband 123 project area. Costs are for pole applications

Report Audit Trail