Prime Recipient 147368641 | NT10BIX5570070



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr Final Report

Grant NT10BIX5570070 147368641 2012 / 2 No

Award Recipient Information

Recipient DUNS Number 147368641

Recipient Account Number
Recipient Congressional 03

Recipient Congressional 03
District

Parent DUNS Number 073130932

Recipient Type 2F.VW

Recipient Legal Name MASSACHUSETTS

TECHNOLOGY PARK

Recipient DBA Name MASSACHUSETTS

TECHNOLOGY COLLABORATIVE Recipient Address 1 75 NORTH DR

Recipient Address 2

Recipient City WESTBOROUGH

Recipient State MA

Recipient ZIP Code + 4 015813335

Recipient Country USA

Project / Award Information

Funding Agency Code 1335

Awarding Agency Code 1330

Total Number of Sub Awards less 0 than \$25,000/award

Program Source (TAS) Code 13-0554 Total Amount Sub Awards less than 0.00

\$25,000/award

Sub Account Number for Total Number of Sub Awards to 0
Program Source Individuals

CFDA Number 11.557 Total Amount of Sub Awards to 0.00 Amount of Award 45445444.00 Individuals

Award Date 06/28/2010 Total Number of Payments to 215

Description MRI's MassRroadband 123 Vendors less than \$25,000/award

Award Description MBI's MassBroadband 123 Vendors less than \$25,000/award project builds an open access

high speed fiber optic internet infrastructure serving 123 western and north central Massachusetts communities connecting local businesses to new customers, students to learning opportunities, and first responders to vital information.

responders to vital information This network provides the essential foundation for economic growth and stability to this distressed region. Total Amount of Payments to 716450.85

Vendors less than \$25,000/award

August 2, 2012 Page 1 of 27

Prime Recipient 147368641 | NT10BIX5570070



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr Final Report

Grant NT10BIX5570070 147368641 2012 / 2 No

Project Information

Project Name or Project/ Massachusetts Broadband 123 **Program Title**

Quarterly Activities/ Project 1.Executed 16 Points of **Description** Interconnection license agreements for a total of 21 to date

> 2.Executed co-location license agreements for regeneration sites in Boston and Cambridge 3. Submitted applications for 800 poles, for a total of 36,400 poles to date

4. Submitted applications for 5 miles of conduit, for a total of

40 miles of conduit 5. Received cost estimates on 4,000 poles for Verizon and 8,500 poles for electric companies, for totals to date of 29,800 from Verizon and 28,300 from electric companies 6.Received 7,784 pole licenses for Verizon for a total of 9,866 licenses and 6.961 for the

electric utilities for a total of

9.046 licenses.

7.Released 180 fully-licensed fiber miles to construction for aerial installation. Installed 93 miles of strand and 60 miles of fiber in licensed project areas for a total of 118 strand miles and 68 fiber miles to date 8. Completed site surveys of 58 Community Anchor Institution locations to total 895 to date 9. Completed designs for 156 Community Anchor Institution

date 10. Completed 213 Community Anchor Institution site installations for a total of 295 site installations to date 11. Completed designs on 8 Points of Interconnection sites for a total of 16 to date 12. Completed 1 Point of Interconnection site installation 13. Completed construction drawings for 6 segments to total 13 for the project to date

locations for a total of 571 to

Activity Codes (NAICS or NTEE-NPC) (up to 10)

Activity Code 1 237130

Activity Code 2

Activity Code 3

Activity Code 4

Activity Code 5

Activity Code 6

Activity Code 7

Activity Code 8

Activity Code 9

Activity Code 10

August 2, 2012 Page 2 of 27



Report Infor	Report Information						
Award Type	Award Number	Prime DUNS	Calendar Yr/Qt	tr Final Report			
Grant	NT10BIX5570070	147368641	2012 / 2	No			

14.Approved lab prototype test plan and results
15.Executed 2 Letters of Intent with Internet Service Providers, for a total of 22 to date
16.Held 4 Community Anchor Institution informational sessions to educate the decision makers on advanced uses of the fiber network
17.Attended NTIA Workshop in DC

Project Status Completed 50% or more

Total Federal Amount ARRA 22502503.00 Funds Received/ Invoiced

Number of Jobs 50.30

Description of Jobs Created The Total Number of Jobs

Created or Retained includes the following positions: 1. The Massachusetts Broadband Institute under the Massachusetts Technology Collaborative jobs counted are comprised of various administrative and program positions. They are: Director, Deputy Director, Program Director, Outreach Manager, Procurement Leads, Executive Assistant, Geographic Information Systems Analysts, Geographic Information Systems Manager, Interns and Federal Compliance Manager. 2. The Massachusetts **Technology Collaborative** Vendor Jobs Created or Retained for Professional Services Consultants providing programmatic, construction management, project management, technical, design adn engineering, make ready, construction, and auditing services to the Massachusetts Broadband Institute. 3. This grant does not have Sub Recipients at this time. Each position created and retained by the Massachusetts Technology Collaborative and its vendors is essential in carrying out the goals and

objectives outlined in the grant

August 2, 2012 Page 3 of 27



Report Information						
	Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report	
	Grant	NT10BIX5570070	147368641	2012 / 2	No	

award to build an open access high speed fiber optic network infrastructure. This infrastructure serves over 120 western and north central Massachusetts communities and provides the essential foundation for economic growth and stability to this distressed region.

Total Federal Amount of ARRA 28103501.04 **Expenditure**

> Total Federal ARRA 28103501.04 Infrastructure Expenditure

Infrastructure Purpose and The purpose of the project is to

Rationale construct the MassBroadband 123 network, a robust, open access, middle mile fiber network covering over one-third of the state will connect 123 communities in western and north central Massachusetts and the 1,392 community anchor institutions (CAIs) that serve them. MassBroadband 123 is the transformative missing link to deliver comprehensive economic, educational, and public safety benefits to this region hard hit by the national shift from manufacturing to a knowledgebased economy.

> The MassBroadband 123 solution comprehensively addresses the issues faced by the public safety community by creating a guaranteedbandwidth public safety network that will interconnect the majority of municipal police, fire, and emergency management sites. This upgrade will make interoperability possible, significantly improving public safety responsiveness, coordination, and effectiveness. Additionally, the MassBroadband 123 network will dramatically change the economic development dynamic by bringing fiber within

August 2, 2012 Page 4 of 27

Prime Recipient 147368641 | NT10BIX5570070



Report Inform	port Information					
Award Type	Award Number	Prime DUNS Calendar Yr/Qt	r Final Report			
Grant	NT10BIX5570070	147368641 2012 / 2	No			

3 miles of 99% of area businesses and directly connecting all the community colleges and most workforce development agencies. The project will bring broadband access to 11 NTIA defined economically distressed areas, and 69 communities designated by the state as Economic Target Areas, and will connect to 128 public housing sites to provide vulnerable residents with an important tool to find and compete for jobs.

The MassBroadband 123 network primarily contributes to the following ARRA purposes:

- 1. To preserve and create jobs and promote economic recovery.
- 2. To assist those most impacted by the recession.
- 3. To invest in transportation, environmental protection, and other infrastructure that will provide long-term economic benefits.

August 2, 2012 Page 5 of 27

Prime Recipient 147368641 | NT10BIX5570070



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr Final Report

Grant NT10BIX5570070 147368641 2012 / 2 No

Infrastructure Contact

Name Judy Dumont Street Address 1 75 North Drive

Email dumont@masstech.org

Street Address 2

Ext 220 City Westborough

State MA

ZIP Code + 4 01581 - 3340

Primary Place of Performance

Address 1 75 North Drive

Address 2

City Westborough

Country Code US

State MA

ZIP Code + 4 01581 - 9999

Congressional District 03

Recipient Highly Compensated Officers

Prime Recipient Indication No of Reporting Applicability

Officer 1 Name

Officer 1 Compensation

Officer 2 Name

Officer 2 Compensation

Officer 3 Name

Officer 3 Compensation

Officer 4 Name

Officer 4 Compensation

Officer 5 Name

Officer 5 Compensation

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 6 of 27

Vendor BeMor, LLC



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name BeMor, LLC Vendor HQ ZIP Code + 4 04101 - 3453 Payment Amount 349117.71

Product and Service Vendor provided services **Description** related to assisting the MBI with planning, procurements, and management of the

MassBroadband 123 Project.

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 7 of 27

Vendor **Cambridge Strategic Management Group**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

> Vendor Name Cambridge Strategic Management Group

Vendor HQ ZIP Code + 4 02108 - 4407

Payment Amount 147292.89

Product and Service Vendor provided financial **Description** analysis and strategic

management services related to the application and due diligence phases of the MassBroadband 123 BTOP project including the development of the sustainability model and network operator

procurement.

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM Last Updated By Lisa Erlandson Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 8 of 27

Vendor **Charter Communications**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 38371.44

Vendor DUNS Number Vendor Name Charter Communications

Vendor HQ ZIP Code + 4 01606 - 0000

Product and Service Third party to the make-ready **Description** work needed on utility poles as

stipulated in pole attachment

agreements with

Verizon, WMECO and Grid.

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 9 of 27

Vendor **Communications Media Advisors, LLC**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Communications Media

Advisors, LLC

Vendor HQ ZIP Code + 4 02108 - 4706

Payment Amount 255513.73

Product and Service Vendor provided strategic

Description management services for the application and due diligence

phases of the project including network design, financial modeling, and other

management, procurement, and administrative services for the

application and project

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 10 of 27

Vendor Day, Pitney, LLP



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Day, Pitney, LLP Vendor HQ ZIP Code + 4 02110 - 2602

Payment Amount 70627.10

Product and Service Legal services including advice

Description on dark fiber Indefeasible Rights to Use agreements and lit fiber connections as well as other network related matters

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM Last Updated By Lisa Erlandson Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 11 of 27

Vendor **DLA Piper US, LLP**



Report Information

Prime DUNS Calendar Yr/Qtr Award Type Award Number

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name DLA Piper US, LLP

Vendor HQ ZIP Code + 4 21264 - 4029

Payment Amount 100345.34

Product and Service Vendor assisted MTC with the

Description development of the terms, conditions, and business terms for the agreement for a Run-the-

Network-Operator for the MassBroadband 123 project and assistance with the vendor

selection process.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 12 of 27

Vendor G4S Technology, LLC



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name G4S Technology, LLC

Vendor HQ ZIP Code + 4 68102 - 0000

Payment Amount 5099942.61

Product and Service Designs, constructs, and **Description** provides material, tools, and labor necessary to complete the MassBroadband 123 fiber optic

network.

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM Last Updated By Lisa Erlandson Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 13 of 27

Vendor **Galaxy Internet Services Inc.**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Galaxy Internet Services Inc.

Vendor HQ ZIP Code + 4 02458 - 1637

Payment Amount 46576.70

Product and Service Vendor provided project

Description management services for the

due diligence process and post

award planning for

MassBroadband 123 application

for funding to the Nat'l Telecommunications Infrastructure Agency?s **Broadband Tech Opportunity**

Program

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 14 of 27

Vendor **Holland & Knight LLP**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name Holland & Knight LLP

Vendor HQ ZIP Code + 4 02116 - 3813

Payment Amount 302325.58

Product and Service Vendor provided legal advice **Description** and counsel to complete certain

tasks related to the procurement of and contracting with an **Environmental Assessment** firm, Owners' Project Manag ement firm and Design Build firm for MassBroadband 123 project.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 15 of 27

Vendor Jacobs Engineering Group, Inc



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 240309.55

Vendor DUNS Number Product and Service Assisted v

Vendor Name Jacobs Engineering Group,

Vendor HQ ZIP Code + 4 02110 - 1213

Product and Service Assisted with Environmental Questionnaire, construction timeline, network design and the

due diligence phase, environmental permitting activities and duties required for Environmental Assessment, a

Environmental Assessment, a Special Award Condition for BTOP Infrastructure award.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 16 of 27

Vendor Light Tower Fiber LLC



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 1236971.85

Vendor DUNS NumberProduct and ServiceDark Fiber Indefeasible Right toVendor NameLight Tower Fiber LLCDescriptionUse payment for two diverse

Vendor HQ ZIP Code + 4 01719 - 1245 paths to connect the MassBroadband 123 project to

Boston.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 17 of 27

Vendor McCarter and English



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name McCarter and English

Vendor HQ ZIP Code + 4 02110 - 0000

Payment Amount 76387.00

Product and Service Provided legal services in

Description support of the MassBroadband 123 Fiber Optic Network Project

Design-Build Procurement, bid

challenge and railroad

agreements.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 18 of 27

Vendor Mintz, Levin, Cohn, Ferris, Glovsky & Popeo



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 37256.85

Vendor DUNS Number Product and Service Vendor provided legal advice

Description and counsel related to the Vendor Name Mintz, Levin, Cohn, Ferris, Glovsky & Popeo

development of the Vendor HQ ZIP Code + 4 02111 - 2111 MassBroadband 123 porject.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 19 of 27

Vendor **MTTR Consulting**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name MTTR Consulting Vendor HQ ZIP Code + 4 02880 - 0000

Payment Amount 41272.84

Product and Service Identify critical process to be put **Description** in place prior to design builder coming on; identified software

and other tools to be used in program to manage project data; and supported the design build procurement process as member of selection committee

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 20 of 27

Vendor National Grid



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 3645429.31

Vendor DUNS NumberProduct and ServiceProvides the project area withVendor NameNational GridDescriptionjoint pole licenses to place MBI

Vendor HQ ZIP Code + 4 01581 - 0000 cable on their utility poles and related Make Ready work.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 21 of 27

Vendor Osmose Utility Services



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 807254.80

Vendor DUNS Number Product and Service Engineering

Vendor Name Osmose Utility Services Description

Vendor HQ ZIP Code + 4 14267 - 0000

Product and Service Engineering svcs in collecting data about utility poles along the proposed network route; data collected is used as part of Make-Ready applications submitted to utility pole owners to accelerate Make-Ready

process

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 22 of 27

Vendor Tilson Fiber Technology



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 1282460.09

Vendor DUNS Number Product and Service Vendor provided services as the

Vendor Name Tilson Fiber Technology Description Owner's Project Manager (OPM)

Vendor HQ ZIP Code + 4 04101 - 4606 to the MassBroadband 123

project.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 23 of 27

Vendor **UC Synergetic**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name UC Synergetic Vendor HQ ZIP Code + 4 29708 - 9708

Payment Amount 103201.95

Product and Service Provided services to perform

Description surveys of route, including research on viability of underground route segments,

and Community Anchor Institution (CAI) to be used in connection with development, procurement and construction of

the MassBroadband 123

network.

Report Audit Trail

Created By Lisa Erlandson Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 24 of 27

Vendor **URS** Corporation



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Vendor DUNS Number

Vendor Name URS Corporation Vendor HQ ZIP Code + 4 30281 - 0000

Payment Amount 143131.21

Product and Service Preliminary engineering design **Description** firm required by Massachusetts General Laws Chapter 149A

statue for design build

procurements;

Provided assistance with development of Design Build Request for Proposals.

Supported procurement through

its completion

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 25 of 27

Vendor Verizon New England



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 4382941.88

Vendor DUNS NumberProduct and ServicePrimary telecommunicationVendor NameVerizon New EnglandDescriptionutility in project area. Costs

Vendor Name Verizon New England

Vendor HQ ZIP Code + 4 02110 - 0000

Description utility in project area. Costs incurred include applications and Make-Ready work needed on

utility poles and conduits

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 26 of 27

Vendor **Western Mass Electric**



Report Information

Award Type Award Number Prime DUNS Calendar Yr/Qtr

Grant NT10BIX5570070 147368641 2012 / 2

Vendor Information

Sub Award Number Payment Amount 1922775.12

Product and Service Telecom utility in Mass **Vendor DUNS Number**

Vendor Name Western Mass Electric Costs are for pole

Vendor HQ ZIP Code + 4 02110 - 0000 applications and Make Ready

work

Description Broadband 123 project area.

Report Audit Trail

Created By Lisa Erlandson

Date Created 07/06/2012 03:00 PM

Last Updated By Lisa Erlandson

Last Updated On 07/26/2012 03:15 PM

August 2, 2012 Page 27 of 27